BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :DRILLING OF BOREWELLS AND PROVIDING PUMP AND MOTOR AREA IN WARD No.05

Client	Executive Engineer, Karnataka Rural Infrastructure development Ltd, #280, 59th cross road,17th 'C' Main road, 3rd 'Y' Block,Rajajinagara, Bangalore-560010.

PRE MEASUREMENT SHEET

FIRST AND FINAL BILL

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate	Amount
Item No.1		Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Geophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc complete as per specifications and directions of Engineer in charge.								
Measurements taken on										
		Vinayakanagara 1st main 2nd cross	Each BW	1				1.00		
		Dwaraka Nagara,5th Main,4th Cross	Each BW	1				1.00		
		Bhagath Enclave,Kattigenahalli	Each BW	1				1.00		
		Agrahara L/O SLV L/O	Each BW	1				1.00		
		Agrahara L/O Main Road	Each BW	1				1.00		
		Agrahara L/O 4th Main Road 3rd Cross Near	Each BW	1				1.00		
		Krishna nagara Main Road,Kogilu,	Each BW	1				1.00		
		Agrahara L/O 6th Main Road 11th cross	Each BW	1				1.00		
		Balaji L/O, Kogilu	Each	1				1.00		
		Prakruthi L/O, 6th Cross 1st main Kogilu	Each BW	1				1.00		
		Prakruthi Badavane, near overhead tank	Each BW	1				1.00		
		Krishna nagara,2nd cross	Each BW	1				1.00		
		Kogilu L/o 1st main road 8th cross	Each BW	1				1.00		
		Srirampura Kalyana mantapa front	Each BW	1				1.00		
							Total executed Quantity	14.00		
							Now to be paid	14.00	1938.46	27138.44

26/12/19

26/12/2019

Executive Engineer, Sub-division,

PRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner